



Start date 01NOV06
 Finish date 23JUN08
 Data date 20DEC06
 Run date 12JUL11
 Page number 1A
 Page count 29A
 © Primavera Systems, Inc.

B00A

Acme Builders
 General Office Building LEED
 1/22/07
 Points West Consulting



- Early bar
- Target bar
- Progress bar
- Critical bar
- Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point

Act ID	Description	Orig Dur	Early Start	Early Finish	2006												2007												2008						
					DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
BO-236015	Buyout AHU's	21	20DEC06	19JAN07	Buyout AHU's																														
PS-236015	Prep/Sbmt AHU's	10	22JAN07	02FEB07	Prep/Sbmt AHU's																														
OR-236015	Review Pkg AHU's	10	05FEB07	16FEB07	Review Pkg AHU's																														
RS-236015	ReSbmt Pkg AHU's	5	20FEB07	26FEB07	ReSbmt Pkg AHU's																														
RR-236015	ReReview Pkg AHU's	5	27FEB07	05MAR07	ReReview Pkg AHU's																														
FD-236015	Fab/Del Pkg AHU's	20	06MAR07	02APR07	Fab/Del Pkg AHU's																														
236020																																			
BO-236020	Buyout Major Fans	21	20DEC06	19JAN07	Buyout Major Fans																														
PS-236020	Prep/Sbmt Major Fans	10	22JAN07	02FEB07	Prep/Sbmt Major Fans																														
OR-236020	Review Pkg Major Fans	10	05FEB07	16FEB07	Review Pkg Major Fans																														
RS-236020	ReSbmt Pkg Major Fans	5	20FEB07	26FEB07	ReSbmt Pkg Major Fans																														
RR-236020	ReReview Pkg Major Fans	5	27FEB07	05MAR07	ReReview Pkg Major Fans																														
FD-236020	Fab/Del Pkg Major Fans	20	06MAR07	02APR07	Fab/Del Pkg Major Fans																														
236025																																			
BO-236025	Buyout Major Pumps	21	20DEC06	19JAN07	Buyout Major Pumps																														
PS-236025	Prep/Sbmt Major Pumps	10	22JAN07	02FEB07	Prep/Sbmt Major Pumps																														
OR-236025	Review Pkg Major Pumps	10	05FEB07	16FEB07	Review Pkg Major Pumps																														
RS-236025	ReSbmt Pkg Major Pumps	5	20FEB07	26FEB07	ReSbmt Pkg Major Pumps																														
RR-236025	ReReview Pkg Major Pumps	5	27FEB07	05MAR07	ReReview Pkg Major Pumps																														
FD-236025	Fab/Del Pkg Major Pumps	20	06MAR07	02APR07	Fab/Del Pkg Major Pumps																														
262413																																			
BO-262413	Buyout Switchgear	10	20DEC06	04JAN07	Buyout Switchgear																														
PS-262413	Prep/Sbmt Switchgear	10	05JAN07	18JAN07	Prep/Sbmt Switchgear																														
OR-262413	Review Switchgear	10	19JAN07	01FEB07	Review Switchgear																														
RS-262413	ReSbmt Switchgear	5	02FEB07	08FEB07	ReSbmt Switchgear																														
RR-262413	ReReview Switchgear	5	09FEB07	15FEB07	ReReview Switchgear																														
FD-262413	Fab/Del Switchgear	20	16FEB07	16MAR07	Fab/Del Switchgear																														
262415																																			
BO-262415	Buyout U/G Elec Mtrls	10	20DEC06	04JAN07	Buyout U/G Elec Mtrls																														
PS-262415	Prep/Sbmt U/G Elec Mtrls	10	05JAN07	18JAN07	Prep/Sbmt U/G Elec Mtrls																														

Start date 01NOV06
Finish date 23JUN08
Data date 20DEC06
Run date 12JUL11
Page number 10A
Page count 29A
© Primavera Systems, Inc.

B00A

Acme Builders
General Office Building LEED
1/22/07
Points West Consulting



- Early bar
- Target bar
- Progress bar
- Critical bar
- Summary bar
- Start milestone point
- Finish milestone point

